## WATER POLLUTION CONTROL PLAN (WPCP) for

**City of Fullerton Project Number:** 

Prepared for:
City of Fullerton
303 W. Commonwealth Ave.
Fullerton, CA 92832-1775

Submitted by:

**Project Site Address:** 

Contractor's Water Pollution Control Manager:

WPCP Prepared by:

WPCP Preparation Date

## Contents

Section 10 WPCP Certification and Approval
10.1 Contractor's Certification
Section 20 Project Information
Section 30 Pollution Sources and Control Measures
30.1 Soil Stabilization (Erosion Control) and Sediment Control
30.1.1 Soil Stabilization BMPs
30.1.2 Sediment Control BMPs
30.1.3 Tracking Control BMPs
30.1.4 Wind Erosion Control BMPs
30.2 Construction Site Management
30.2.1 Non-Stormwater Management BMPs
30.2.2 Waste Management and Materials Pollution Control BMPs
30.3 Water Pollution Control Drawings (WPCDs)
30.4 Construction BMP Maintenance, Inspection, and Repair
30.5 Training
WPCP Attachments
Attachment AWater Pollution Control Drawing

## Section 10 WPCP Certification and Approval

#### 10.1 Contractor's Certification

#### CONTRACTOR'S CERTIFICATION OF WPCP

"I certify under a penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to ensure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted, to the best of my knowledge and belief is true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

| Date |

Signature	Date
- G. G. 13.13.13	2 3.13
Name and Title	Telephone Number

## Section 20 Project Information

#### 1. Introduction and Project Description:

Provide a brief description of the project.

Describe the type(s) of work that will be performed.

Provide a breif description of the project location, including descriptive items such as freeway and street names.

Describe proximity to receiving waters to which the project will discharge, including surface waters, drainage channels, and drainage systems.

Identify drainage system owners (municipality and/or agency)

#### 2. Unique Site Features:

Provide a brief description of any unique site features (water bodies, wetlands, environmentally sensitive area, endangered or protected species, etc.)

Describe significant or high-risk activities that may impact stormwater quality. Include any unique features or activities within or adjacent to water bodies (such as dredging, re-use of aerially deposited lead material, and/or large excavations.)

#### 3. Potential Pollutant Sources:

Review the contract documents and associated environmental documents to determine the known site contaminants and list them in this section.

## **Section 30 Pollution Sources and Control Measures**

30.1 Soil Stabilization (Erosion Control) and Sediment Control

30.1.1 Soil Stabilization (Erosion Control) BMPs

The following soil stabilization BMP implementation table indicates the BMPs that shall be implemented to control erosion on the construction site. Implementation and locations of temporary soil stabilization BMPs are shown on the WPCDs in Attachment A and described in this section. The BMP working details can also be found in Attachment A of this WPCP. The following list of BMPs and narrative explain how the selected BMPs will be incorporated into the project.

	Minimum	BMP Used		
BMP Name	Require- ment	Yes	No	If not used, state reason
EC-1 Scheduling				
EC-2 Preservation of Existing Vegetation				
EC-3 Hydraulic Mulch				
EC-4 Hydroseeding				
EC-5 Soil Binders				
EC-6 Straw Mulch				
EC-7 Geotextiles & Mats				
EC-8 Wood Mulching				
EC-9 Earth Dikes and Drainage Swales				
EC-10 Velocity Dissipation Devices				
EC-11 Slope Drains				
EC-12 Streambank Stabilization				
EC-13 Polyacrylamide				

ALTERN	ALTERNATIVE SOIL STABILIZATION BMPs USED						
	☐ Yes ☐ No						
BMP Name	BMP Name BMP Description If used, sta						

#### 30.1.2 Sediment Control BMPs

The following sediment control BMP implementation table indicates the BMPs that shall be implemented to control sediment on the construction site. Implementation and locations of temporary sediment control BMPs are shown on the WPCDs in Attachment A and described in this section. The BMP working details can also be found in Attachment A of this WPCP. The following list of BMPs and narrative explain how the selected BMPs will be incorporated into the project.

TEMPORARY SEDIMENT CONTROL BMPS				
BMP Name	Minimum Require- ment	Yes	<b>Used</b> No	If not used, state reason
SE-1 Silt Fence				
SE-2 Sediment Basin				
SE-3 Sediment Trap				
SE-4 Check Dam				
SE-5 Fiber Rolls				
SE-6 Gravel Bag Berm				
SE-7 Street Sweeping and Vacuuming				
SE-8 Sandbag Barrier				
SE-9 Straw Bale Barrier				
SE-10 Storm Drain Inlet Protection				
SE-11 Chemical Treatment				

ALTERNATIVE SEDIMENT CONTROL BMPs USED							
☐ Yes ☐ No							
BMP Name	BMP Name BMP Description If used, state reason						

### 30.1.3 Tracking Control BMPs

The following tracking control BMP implementation table indicates the BMPs that shall be implemented to reduce sediment tracking from the construction site onto private or public roads. Implementation and locations of tracking control BMPs are shown on the WPCDs in Attachment A and described in this section. The BMP working details can also be found in Attachment A of this WPCP. The following list of BMPs and narrative explain how the selected BMPs will be incorporated into the project.

TEMPORARY TRACKING CONTROL BMPS						
BMP Name	Minimum Require- ment	Yes	No No	If not used, state reason		
SE-7 Street Sweeping and Vacuuming						
TC-1 Temporary Construction Entrance						
TC-2 Stabilized Construction Roadway						
TC-3 Temporary Entrance / Outlet Tire Wash						
ALTERNATIVE TRACKING CONTROL BMPs USED						
☐ Yes ☐ No						
BMP Name	ВМР	Description	If used, state reason			

#### 30.1.4 Wind Erosion Control BMPs

The following wind erosion control BMP implementation table indicates the BMPs that shall be implemented to control wind erosion on the construction site. Implementation and locations of wind erosion control BMPs are shown on the WPCDs in Attachment A and/or described in this section. The BMP working details can be found in Attachment A. The following list of BMPs and narrative explain how the selected BMPs shall be incorporated into the project.

TEMPORARY WIND EROSION CONTROL BMPS						
BMP Name	Minimum Require-	Yes	Used No	If not used, state reason		
	ment	103	140			
WE-1 Wind Erosion Control						
TC-1 Temporary Construction Entrance						
TC-2 Stabilized Construction Roadway						
All Soil Stabilization Measures Included in Section 30.1.1						
ALTERNATIVE WIND EROSION BMPs USED						
☐ Yes ☐ No						
BMP Name	ВМР	Description	on	If used, state reason		

### 30.2 Construction Site Management

### 30.2.1 Non-Stormwater Management BMPs

The following BMP implementation table indicates the BMPs that have been selected to control non-stormwater pollution on the construction site. Implementation and locations of non-stormwater control BMPs are shown on the WPCDs in Attachment A and described in this section. The BMP working details that will be adhered to are found in Attachment A of this WPCP.

	Minimum	BMF	Used	
BMP Name	Require- ment	Yes	No	If not used, state reasor
NS-1 Water Conservation Practices				
NS-2 Dewatering Operations				
NS-3 Paving and Grinding Operations				
NS-4 Temporary Stream Crossing				
NS-5 Clear Water Diversion				
NS-6 Illicit Connection/Discharge				
NS-7 Potable Water/Irrigation				
NS-8 Vehicle and Equipment Cleaning				
NS-9 Vehicle and Equipment Fueling				
NS-10 Vehicle and Equipment Maintenance				
NS-11 Pile Driving Operations				
NS-12 Concrete Curing				
NS-13 Concrete Finishing				
NS-14 Material and Equipment Use				
NS-15 Demolition Adjacent to Water				

City of Fullerton Water Pollution Control Plan (WPCP)

NS-16 Temporary Batch Plants						
ALTERNATIVE NON-STORMWATER POLLUTION CONTROL BMPs USED						
		☐ Yes ☐ No				
BMP Name	BMP De	escription	If used, state reason			

### 30.2.2 Waste Management and Materials Pollution Control BMPs

The following BMP implementation table indicates the BMPs that have been selected to control construction site wastes and materials. Implementation and locations of materials handling and waste management BMPs are shown on the WPCDs in Attachment A. The BMP working details that will be adhered to are found in Attachment A of this WPCP. The following list of BMPs and narrative explain how the selected BMPs will be incorporated into the project.

TEMPORARY WASTE MANAGEMENT AND MATERIALS POLLUTION CONTROL BMPS					
BMP Name	Minimum Require-	Yes	Used No	If not used, state reason	
	ment				
WM-1 Material Delivery and Storage					
WM-2 Material Use					
WM-3 Stockpile Management					
WM-4 Spill Prevention and Control					
WM-5 Solid Waste Management					
WM-6 Hazardous Waste Management					
WM-7 Contaminated Soil Management					
WM-8 Concrete Waste Management					
WM-9 Sanitary/ Septic Waste Management					
WM-10 Liquid Waste Management					

ALTERNATIVE WASTE MANAGEMENT AND MATERIALS POLLUTION CONTROL BMPs USED						
	☐ Yes ☐ No					
BMP Name BMP Description If used, state reason						

#### 30.3 Water Pollution Control Drawings (WPCDs)

The WPCDs are included as Attachment A to this Water Pollution Control Program.

#### 30.4 Construction BMP Maintenance, Inspection, and Repair

Site inspections shall be conducted by the Contractor's WPCM at the following minimum frequencies:

- Prior to a forecast storm.
- After a rain event that causes runoff from the construction site.
- At 24-hour intervals during extended rain events.
- Weekly during the rainy season.
- Every 2 weeks during the non-rainy season; and
- At any other time(s) or intervals of time specified in the Contract Special Provisions.

A tracking or follow-up procedure shall follow any inspection that identifies deficiencies in BMPs.

#### 30.5 Water Pollution Control Manager

The Water Pollution Control Manager (WPCM) assigned to this project is:

Insert WPCM's Name

Insert WPCM's Telephone Number

Insert Contractor's Company Name

The WPCM shall have primary responsibility and significant authority for the implementation, maintenance, inspection and amendments to the approved WPCP. The WPCM will be available at all times throughout duration of the project. Duties of the Contractor's WPCM include but are not limited to:

- Ensuring full compliance with the WPCP; and
- Implementing all elements of the WPCP.

The WPCM shall have the authority to mobilize crews in order to make immediate repairs to the water pollution control measures.

# Attachment A Water Pollution Control Drawings